

44 Ty Ddewi, St Davids, Ton Pentre, Pentre.				Survey Type >			Update Asbestos Survey			Initial Survey Date(s) >						13/03/2023						
2220AS1518				Register Type >			Final			Risk ratings						Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
A			E-35095/1-3	2220AS1518-005	All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Positive asbestos sample	38SM	1	1	1	1	4	4	8	Carry out repairs	05/02/24		Cracks in bedroom, bathroom, and kitchen ceilings.	No*
G			E-35095/1-1	2220AS1518-002	Kitchen	Corner of room	Vertical boxing	Insulating board	Negative asbestos sample	4LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/03/23			
G			E-35095/1-2	2220AS1518-003	Kitchen	Under sink	Bitumen pad	Bitumen mastic, caulking & putty	Negative asbestos sample	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/03/23			
G			E-35095/1-4	2220AS1518-007	Bathroom	Next to toilet	Boxing	Insulating board	Negative asbestos sample	3LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/03/23			
H				2220AS1518-001	Kitchen	Floor	Brown sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	6SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/03/23			
H				2220AS1518-004	Kitchen	Around worktop	Mastic	Bitumen mastic, caulking & putty	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/03/23			
H				2220AS1518-006	Bathroom	Behind toilet	Waste pipe	Reinforced plastic and resin composites	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/03/23			
H				2220AS1518-008	Bathroom	Floor	Brown sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	5SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/03/23			

\* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.