

Kitchen - 4 Clos Ynysgrug, Trealaw Road, Trealaw, Tonypandy. 2220AS447A				Survey Type >		Refurbishment		Initial Survey Date(s) >							29/06/2016							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Final		Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Risk ratings			Management Action			Licensed work?	
								Material	Asbestos ID						Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation	Last date ACM inspected	Last date ACM modified		Note
G			NGA40 41-2	2220AS44 7A-003	Kitchen	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	9SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	29/06/16		Previously sampled as negative please refer to management report 2220AS447-002.	
G			NGA40 41-3	2220AS44 7A-004	Kitchen	Underside of sink	Bitumen pad	Textiles - Gaskets & washers	Negative asbestos sample	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	29/06/16		Previously sampled as negative please refer to management report 2220AS447-003.	
G			NGAR7 819-1	2220AS44 7A-005	Kitchen	Floor	Grey vinyl tiles and adhesive	PVC vinyl floor tiles & unbacked PVC flooring	Negative asbestos sample	9SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	29/06/16			
H				2220AS44 7A-001	Kitchen	Within wall mounted boiler	Gaskets	Textured coatings & joint compound	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	29/06/16		new Vaillant boiler	
H				2220AS44 7A-002	Kitchen	Walls above worktops	Ceramic tiles	Ceramic	Discounted material (not sampled)	3SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	29/06/16			

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.