

Flat 13 Ty Bethania, Herbert Street, Treorchy.				Survey Type >			Management			Initial Survey Date(s) >						16/12/2011							
2220AS520																Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	(1) Asbestos type = Chrysotile, 2 = Amosite, 3 = Crocidolite	Risk ratings			Management Action					
														Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"				Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			NGA56 17-1	2220AS52 0-001	All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	30SM	NA	NA	NA	NA	NA	NA	No action not an ACM	16/12/11					
G			NGA56 17-2	2220AS52 0-002	Kitchen	Underside sink top and drainer	Bitumen pads	Bitumen coatings on metal	Negative asbestos sample	2No	NA	NA	NA	NA	NA	NA	No action not an ACM	16/12/11					
H				2220AS52 0-003	Bathroom	Floor	Light brown sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	No action not an ACM	16/12/11					

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.