

14 Graig Wen, Maerdy, Ferndale.					Survey Type >			Update Asbestos Survey			Initial Survey Date(s) >						10/01/2014						
2220AS1024																	Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Risk ratings				Last date ACM inspected	Last date ACM modified	Note	Licensed work?	
															Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"						Recommendation
A			NGAR0 2566-3	2220AS10 24-008	External - Porch	Under cloak	Lining board	Insulating board	Positive asbestos sample	3LM	0	0	2	1	5	0	5	Record, manage & monitor	11/01/24				Yes
G			NGAR0 2566-1	2220AS10 24-003	GF - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	40SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	10/01/14				
G			NGAR0 2566-2	2220AS10 24-005	FF - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	40SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	10/01/14				
H				2220AS10 24-001	GF - Kitchen	Under side sink top	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	10/01/14				
H				2220AS10 24-002	GF - Toilet	Floor	Green sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	1.5SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	10/01/14				
H				2220AS10 24-004	GF - Kitchen and FF - Bathroom	Floors	Grey sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	13SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	10/01/14				
H				2220AS10 24-006	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	45SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	10/01/14				
H				2220AS10 24-007	External	Low level brick work	Damp proof course	Bitumen damp proof courses	Discounted material (not sampled)	35SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	10/01/14				

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.