

Kitchen Only - 12 St Michaels Close, Beddau, Pontypridd.					Survey Type >		Refurbishment		Initial Survey Date(s) >							06/10/2015							
2220AS1071A																Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			NGAR03368-1	2220AS1071A-005	Kitchen	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	15SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	06/10/15			Previously sampled as negative, please refer to management survey report.	
G			NGAR6084-1	2220AS1071A-007	Kitchen	Walls built in cupboard	Lining board	Insulating board	Negative asbestos sample	8SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	06/10/15			Plasterboard	
H				2220AS1071A-001	Kitchen	Within wall mounted boiler	Gaskets	Textiles - Gaskets & washers	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	06/10/15			Vaillant	
H				2220AS1071A-002	Kitchen	Walls above kitchen unit	Ceramic tiles	Ceramic tiles	Discounted material (not sampled)	3SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	06/10/15				
H				2220AS1071A-003	Kitchen	Floor	White vinyl tiles	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	15SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	06/10/15				
H				2220AS1071A-004	Kitchen	Under current flooring	Grey vinyl sheet flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	15SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	06/10/15				Just concrete under vinyl
H				2220AS1071A-006	Kitchen	Underside of sink	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	06/10/15				

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.