

Kitchen - 30 Clos Ynysygrug, Trealaw Road, Tonypanyd.				Survey Type >			Refurbishment		Initial Survey Date(s) >							26/07/2022							
2220AS1076A				Register Type >			Final		Risk ratings							Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			PHH29 134-1	2220AS10: 76A-002	Ground floor - Kitchen	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	8SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/07/22				
G			PHH29 134-2	2220AS10: 76A-003	Ground floor - Kitchen	Under sink	Bitumen pad	Bitumen coatings on metal	Negative asbestos sample	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/07/22				
H				2220AS10: 76A-001	Ground floor - Kitchen	Floor	Grey sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	6SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/07/22				
H				2220AS10: 76A-004	Ground floor - Kitchen	Within boiler	Gasket	Textiles - Gaskets & washers	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/07/22			New valiant	
H				2220AS10: 76A-005	Ground floor - Kitchen	Around worktop	Mastic	Bitumen mastic, caulking & putty	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/07/22				

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.