

Kitchen - 6 Clos Ynysygrug, Trealaw Road, Trealaw, Tonypandy.					Survey Type >		Refurbishment		Initial Survey Date(s) >							27/06/2016						
2220AS1091A					Register Type >		Final		Risk ratings							Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			NGAR03436-1	2220AS1091A-003	Kitchen	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	9SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	27/06/16		Previously sampled as negative. Please refer to management survey 2220AS1091-005	
G			NGAR7808-1	2220AS1091A-007	Kitchen	Under all flooring layers	Grey vinyl tiles and adhesive	PVC vinyl floor tiles & unbacked PVC flooring	Negative asbestos sample	9SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	27/06/16			
H				2220AS1091A-001	Kitchen	Walls above worktops and floor	Ceramic tiles	Ceramic	Discounted material (not sampled)	13SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	27/06/16			
H				2220AS1091A-002	Kitchen	Underside of sink	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	27/06/16			
H				2220AS1091A-004	Kitchen	Within wall mounted boiler	Gaskets	Textiles - Gaskets & washers	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	27/06/16			
H				2220AS1091A-005	Kitchen	Under ceramic tiles	Black vinyl tiles	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	9SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	27/06/16		Self adhesive tiles	
H				2220AS1091A-006	Kitchen	Under ceramic and vinyl tiles	Beige vinyl sheet flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	9SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	27/06/16			

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.