

4 Graig Wen, Maerdy, Ferndale.					Survey Type >		Update Asbestos Survey		Initial Survey Date(s) >							25/07/2014							
2220AS1126									Risk ratings							Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"			Last date ACM inspected	Last date ACM modified	Note	Licensed work?
E				2220AS1126-001	External	Behind cladding	N/A	No access (Presumption)	No access (Presumption)	7SM	NA	NA	NA	NA	NA	NA	NA	Re-evaluate if access obtained	14/03/25				
G			NGAR03561-1	2220AS1126-003	External - Porch	Under cloak	Lining board	Insulating board	Negative asbestos sample	2LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	25/07/14				
G			NGAR03561-2	2220AS1126-005	Ground floor - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	40SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	25/07/14				
G			NGAR03561-3	2220AS1126-006	First floor - All areas except for cupboard	ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	40SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	25/07/14				
H				2220AS1126-002	External	Low level brick work	Damp proof courses	Bitumen damp proof courses	Discounted material (not sampled)	35LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	25/07/14			Plastic	
H				2220AS1126-004	Ground Floor - Kitchen	Under sink	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	25/07/14				
H				2220AS1126-007	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	45SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	25/07/14				