

Kitchen - 5 Stanley Court, Treorchy.				Survey Type >		Refurbishment		Initial Survey Date(s) >							13/10/2021								
2220AS1155A				Register Type >		Final		Risk ratings							Management Action								
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G				2220AS1155A-001	Kitchen	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	6SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/10/21			Previously sampled as negative	
G			PHH23 936-1	2220AS1155A-003	Kitchen	Under sink and drainer	Bitumen pads	Bitumen coatings on metal	Negative asbestos sample	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/10/21				
H				2220AS1155A-002	Kitchen	Floor	Sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	6SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/10/21				

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.