

Kitchen - 70 High Street, Treorchy.				Survey Type >			Unlicensed software		Initial Survey Date(s) >							06/06/2018							
2220AS1219A				Register Type >			Final		Risk ratings							Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
A			NGAR4026-2	2220AS1219A-002	Kitchen	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Positive asbestos sample	14SM	NA	0	1	1	3	NA	NA	Remove	06/06/18			Previously sampled as positive, refer to 2220AS1219-005. Can be left in place if not affected by works.	No*
A			PHH0265-1	2220AS1219A-004	Kitchen	Floor under sheet vinyl	Bitumen adhesive	Bitumen adhesive & paints	Positive asbestos sample	14SM	NA	0	0	1	2	NA	NA	Remove	06/06/18			Previously sampled as positive, refer to 2220AS1219-006. Can be left in place if not affected by works.	No
G			PHH6484-1	2220AS1219A-001	Kitchen	Under sink top	Bitumen sink pad	Bitumen coatings on metal	Negative asbestos sample	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	06/06/18				
H				2220AS1219A-003	Kitchen	Floor	Grey sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	14SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	06/06/18				

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.