

Kitchen - 59 Vivian Street, Tylorstown, Ferndale.				Survey Type >		Refurbishment		Initial Survey Date(s) >							07/06/2018								
2220AS1246A				Register Type >		Final		Risk ratings							Management Action								
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			PHH64 98-1	2220AS12 46A-001	Kitchen	Under sink top	Bitumen sink pad	Bitumen coatings on metal	Negative asbestos sample	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	07/06/18				
H				2220AS12 46A-002	Kitchen	Floor	Grey sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	8SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	07/06/18				
H			NGAR0 4088-1	2220AS12 46A-003	Kitchen	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Discounted material (not sampled)	8SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	07/06/18			Previously sampled as negative, refer to 2220AS1246-001	

\* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.