

Kitchen Only - 14 Pentre Road, Maerdy, Ferndale.					Survey Type >		Refurbishment		Initial Survey Date(s) >							12/10/2015							
2220AS1268A																Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
E				2220AS1268A-001	Kitchen	Within wall mounted boiler	No access	NA (no access)	No access (Presumption)	NA	NA	NA	NA	NA	NA	NA	NA	Re-evaluate if access obtained	12/10/15				
G			NGAR6128-1	2220AS1268A-003	Kitchen	Underside of sink and drainer	Bitumen pads	Bitumen coatings on metal	Negative asbestos sample	2No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	12/10/15				
G			NGAR6128-2	2220AS1268A-004	Kitchen	Floor under ceramic tiles	Beige tiles and adhesive	PVC vinyl floor tiles & unbacked PVC flooring	Negative asbestos sample	15SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	12/10/15				
H				2220AS1268A-002	Kitchen	Walls above worktops and floor	Ceramic tiles	Ceramic tiles	Discounted material (not sampled)	18SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	12/10/15				

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.