

Kitchen - 90 Trealaw Road, Trealaw, Tonypanyd.					Survey Type >		Refurbishment		Initial Survey Date(s) >							06/07/2017							
2220AS1309A					Register Type >		Final		Risk ratings							Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			PHH2559-1	2220AS1309A-004	Kitchen	Underside of worktops	Paper lining	Paper inc lining to 'strawboard'	Negative asbestos sample	3SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	06/07/17				
H				2220AS1309A-001	Kitchen	Underside of sink	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	06/07/17				
H				2220AS1309A-002	Kitchen	Walls above worktops	Ceramic tiles	Ceramic	Discounted material (not sampled)	3SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	06/07/17				
H				2220AS1309A-003	Kitchen	Under ceramic tiles	Grey vinyl flooring sheet	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	15SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	06/07/17				

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.