

Bathroom - 9 Graig Wen, Maerdy, Ferndale.						Survey Type >		Refurbishment		Initial Survey Date(s) >							02/02/2017					
2220AS1313A						Register Type >		Final		Risk ratings							Management Action					
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			NGAR5782-2	2220AS1313A-002	Bathroom	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	02/02/17		Previously sampled as negative please refer to 2220AS1313-006	
G			PHH1220-1	2220AS1313A-005	Bathroom	Walls adjacent to cupboard, landing and bedroom	Lining board	Insulating board	Negative asbestos sample	7SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	02/02/17			
H				2220AS1313A-001	Bathroom	Floor	Grey vinyl sheet	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	02/02/17			
H				2220AS1313A-003	Bathroom	Walls around bath and low level walls	Ceramic tiles	Ceramic	Discounted material (not sampled)	6SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	02/02/17			
H				2220AS1313A-004	Bathroom	Under current flooring	Green vinyl sheet flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	02/02/17			