

Bathroom - 30 Brynheulog, Treherbert, Treorchy.					Survey Type >		Refurbishment		Initial Survey Date(s) >							16/11/2015							
2220AS1324																Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			NGAR6 427-1	2220AS13 24-002	Bathroom	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	16/11/15				
H				2220AS13 24-001	Bathroom	Floor	Beige vinyl sheet flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	16/11/15				
H				2220AS13 24-003	Bathroom	Bath panel	Hardboard - Panel	Insulating board	Discounted material (not sampled)	2SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	16/11/15				

\* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.