

Bathroom - 55 Halifax Terrace, Tynewydd, Treorchy.					Survey Type >		Refurbishment		Initial Survey Date(s) >							20/07/2018						
2220AS1350A					Register Type >		Final		Risk ratings							Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			PHH71 40-1	2220AS13 50A-001	Bathroom	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	20/07/18			
H				2220AS13 50A-002	Bathroom	Floor	Grey vinyl sheet	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	20/07/18			
H				2220AS13 50A-003	Bathroom	Bath panel	Lining board	Reinforced plastic and resin composites	Discounted material (not sampled)	2SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	20/07/18			

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.