

Kitchen - 7 Capel Farm, Tonyrefail, Porth.					Survey Type >		Refurbishment		Initial Survey Date(s) >							28/06/2017						
2220AS1371					Register Type >		Final		Risk ratings							Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			PHH23 98-1	2220AS13 71-004	Ground floor - Kitchen	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	12SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	28/06/17			
H				2220AS13 71-001	Ground floor - Kitchen	Floor	Beige vinyl flooring sheet flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	12SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	28/06/17			
H				2220AS13 71-002	Ground floor - Kitchen	Under sink top	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	28/06/17			
H				2220AS13 71-003	Ground floor - Kitchen	Walls above work tops	Ceramic tiles	Other	Discounted material (not sampled)	3SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	28/06/17		Ceramic	