

Bathroom - 17 Bryn Heulog, Treherbert, Treorchy.					Survey Type >		Refurbishment		Initial Survey Date(s) >							26/04/2022							
2220AS1406A					Register Type >		Final		Risk ratings							Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?	
G			PHH27 421-1	2220AS14 06A-002	Bathroom	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	6SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/04/22				
H				2220AS14 06A-001	Bathroom	Floor	Orange sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/04/22				
H				2220AS14 06A-003	Bathroom	Side of bath	Bath side panel	Cardboard	Discounted material (not sampled)	3LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/04/22				
H				2220AS14 06A-004	Bathroom	Behind toilet	Waste pipe	Reinforced plastic and resin composites	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/04/22				
H				2220AS14 06A-005	Bathroom	Around sink	Mastic	Bitumen mastic, caulking & putty	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/04/22				

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.