

Kitchen - 1 Bryn Heulog, Treherbert, Treorchy.					Survey Type >		Refurbishment		Initial Survey Date(s) >							14/02/2023							
2220AS1424A					Register Type >		Final		Risk ratings							Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
E				2220AS14 24A-004	Kitchen	Within boiler	Gasket	Textiles - Gaskets & washers	No access (Presumption)	NA	NA	NA	NA	NA	NA	NA	NA	Re-evaluate if access obtained	14/02/23				
G			E-34193/1-1	2220AS14 24A-002	Kitchen	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	12SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	14/02/23				
H				2220AS14 24A-001	Kitchen	Floor	Beige sheets vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	16SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	14/02/23				
H				2220AS14 24A-003	Kitchen	Around work top	Mastic	Bitumen mastic, caulking & putty	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	14/02/23				

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.