

Bathroom - 1 Summerfield Court, Trealaw, Tonypanyd.				Survey Type >		Refurbishment		Initial Survey Date(s) >							12/12/2022								
2220AS142A				Register Type >		Final		Risk ratings							Management Action								
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			J03820 6-1	2220AS14 2A-005	Bathroom	Ceiling	'Artex' - 'stipple'	Textured coatings & joint compound	Negative asbestos sample	10SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	12/12/22				
H				2220AS14 2A-001	Bathroom	Floor	Green sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	10SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	12/12/22				
H				2220AS14 2A-002	Bathroom	Behind toilet	Waste pipe	Reinforced plastic and resin composites	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	12/12/22				
H				2220AS14 2A-003	Bathroom	Side of bath	Bath side panels	Other	Discounted material (not sampled)	3LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	12/12/22				
H				2220AS14 2A-004	Bathroom	Around sink	Mastic	Bitumen mastic, caulking & putty	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	12/12/22				

\* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.