

1 Llys Yr Onnen, Mountain Ash.				Survey Type >		Update Asbestos Survey		Initial Survey Date(s) >							10/03/2023							
2220AS1522				Register Type >		Final		Risk ratings							Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
A			E-34896/1-1	2220AS1522-001	All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Positive asbestos sample	30SM	1	0	1	1	3	4	7	Record, manage & monitor	05/02/24			No*
H				2220AS1522-002	Kitchen	Under sink and drainer	Bitumen pads	Bitumen coatings on metal	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	10/03/23			
H				2220AS1522-003	Lounge, kitchen, bathroom, and hall	Floor coverings	Various sheet vinyl floorings	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	23SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	10/03/23			

\* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.