

12 Llys Yr Onnen, Mountain Ash.					Survey Type >		Update Asbestos Survey		Initial Survey Date(s) >							30/03/2023						
2220AS1524					Register Type >		Final		Risk ratings							Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
E				2220AS1524-007	Bathroom	Next to toilet	Boxing	Insulating board	No access (Presumption)	NA	NA	NA	NA	NA	NA	NA	NA	Re-evaluate if access obtained	18/06/25		Covered in UPVC and tiles. Cannot check within without causing significant damage.	
G			E-35308/1-1	2220AS1524-008	Areas except lounge	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	18SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	30/03/23			
H				2220AS1524-001	Kitchen	Floor	Grey sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	30/03/23			
H				2220AS1524-002	Kitchen	Under sink	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	30/03/23			
H				2220AS1524-003	Kitchen	Around worktop	Mastic	Bitumen mastic, caulking & putty	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	30/03/23			
H				2220AS1524-004	Bathroom	Floor	Green sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	30/03/23			
H				2220AS1524-005	Bathroom	Behind toilet	Waste pipe	Reinforced plastic and resin composites	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	30/03/23			
H				2220AS1524-006	Bathroom	Base of shower	Shower base	Reinforced PVC - panels & cladding	Discounted material (not sampled)	2LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	30/03/23			

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.