

12 Constantine Court, Constantine Street, Williamstown, Tonypanydy.				Survey Type >				Management				Initial Survey Date(s) >				15/06/2023							
2220AS1543				Register Type >				Final				Risk ratings				Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			PHH35 503-1	2220AS15 43-004	Kitchen and bathroom	Corner of room	Boxing	Insulating board	Negative asbestos sample	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	15/06/23				
G			PHH35 503-2	2220AS15 43-007	All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	34SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	15/06/23				
H				2220AS15 43-001	Kitchen	Floor	Brown sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	15/06/23				
H				2220AS15 43-002	Kitchen	Under sink	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	15/06/23				
H				2220AS15 43-003	Kitchen	Around worktop	Mastic	Bitumen mastic, caulking & putty	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	15/06/23				
H				2220AS15 43-005	Bathroom	Floor	Brown sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	15/06/23				
H				2220AS15 43-006	Bathroom	Behind toilet	Waste pipe	Reinforced plastic and resin composites	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	15/06/23				

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.