

12 Llys Nazareth, Llewellyn Street, Pentre.				Survey Type >		Management		Initial Survey Date(s) >							03/05/2023							
2220AS1579				Register Type >		Final		Risk ratings							Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			PHH34792-1	2220AS1579-007	All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	34SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	03/05/23			
H				2220AS1579-001	Bathroom	Floor	Brown sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	03/05/23			
H				2220AS1579-002	Kitchen	Floor	Grey sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	03/05/23			
H				2220AS1579-003	Kitchen	Corner of room within boiler	Gaskets	Textiles - Gaskets & washers	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	03/05/23		New Vaillant boiler	
H				2220AS1579-004	Kitchen	Under sink	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	03/05/23			
H				2220AS1579-005	Bathroom	Behind toilet	Waste pipe	Reinforced plastic and resin composites	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	03/05/23			
H				2220AS1579-006	Bathroom	Base of shower	Shower base	Reinforced PVC - panels & cladding	Discounted material (not sampled)	2LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	03/05/23			

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.