

Kitchen - 20 Llys Ben Bowen Thomas, Gelligaled Road, Ystrad Pentre.					Survey Type >		Refurbishment		Initial Survey Date(s) >							01/09/2023							
2220AS1583A					Register Type >		Final		Risk ratings							Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
A				2220AS1583A-001	Kitchen	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Positive asbestos sample	5SM	NA	0	1	1	3	NA	NA	Remove	01/09/23		Previously sampled as positive, see 2220AS1583-007.	No*	
H				2220AS1583A-002	Kitchen	Under sink and drainer	Bitumen pads	Bitumen coatings on metal	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	01/09/23				

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.