

25 Llys Ben Bowen Thomas, Gelligaled Road, Ystrad Pentre.				Survey Type >			Update Asbestos Survey		Initial Survey Date(s) >							28/04/2023						
2220AS1587				Register Type >			Final		Risk ratings							Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
A			PHH34 592-2	2220AS15 87-007	All areas	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Positive asbestos sample	38SM	1	0	1	1	3	5	8	Record, manage & monitor	02/02/24			No*
G			PHH34 592-1	2220AS15 87-006	Bathroom and hall cupboard	Behind toilet and corner of cupboard	Boxing	Insulating board	Negative asbestos sample	4LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	28/04/23			
H				2220AS15 87-001	Kitchen	Floor	Brown sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	28/04/23			
H				2220AS15 87-002	Kitchen	Under sink	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	28/04/23			
H				2220AS15 87-003	Kitchen	Around worktop	Mastic	Bitumen mastic, caulking & putty	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	28/04/23			
H				2220AS15 87-004	Bathroom	Floor	Grey sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	28/04/23			
H				2220AS15 87-005	Bathroom	Behind toilet	Waste pipe	Reinforced plastic and resin composites	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	28/04/23			

\* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.