

38 Llŷs Ben Bowen Thomas, Gelligaled Road, Ystrad Pentre.				Survey Type >		Management		Initial Survey Date(s) >				30/06/2023										
2220AS1598				Register Type >		Final		Risk ratings				Management Action										
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			PHH35 832-1	2220AS15 98-004	Hall cupboard	Corner of cupboard	Boxing	Insulating board	Negative asbestos sample	2LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	30/06/23			
G			PHH35 832-2	2220AS15 98-008	All areas	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	34SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	30/06/23			
H				2220AS15 98-001	Kitchen	Floor	Brown sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	30/06/23			
H				2220AS15 98-002	Kitchen	Under sink	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	30/06/23			
H				2220AS15 98-003	Kitchen	Around worktop	Mastic	Bitumen mastic, caulking & putty	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	30/06/23			
H				2220AS15 98-005	Bathroom	Floor	Blue sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	30/06/23			
H				2220AS15 98-006	Bathroom	Behind toilet	Waste pipe	Reinforced plastic and resin composites	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	30/06/23			
H				2220AS15 98-007	Bathroom	Around sink	Mastic	Bitumen mastic, caulking & putty	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	30/06/23			

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.