

6 Llys Bryn Felin, Tonyrefail, Porth.				Survey Type >			Management		Initial Survey Date(s) >							22/09/2023						
2220AS1610				Register Type >			Final		Risk ratings							Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			PHH37 411-1	2220AS16 10-002	Kitchen	Under sink	Bitumen pad	Bitumen coatings on metal	Negative asbestos sample	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/09/23			
G			PHH37 411-2	2220AS16 10-006	All areas except lounge	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	26SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/09/23			
G			PHH37 411-3	2220AS16 10-007	Lounge	Ceiling	'Artex' - 'Swirl'	Textured coatings & joint compound	Negative asbestos sample	12SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/09/23			
H				2220AS16 10-001	Kitchen	Floor	White sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/09/23			
H				2220AS16 10-003	Bathroom	Floor	Brown sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/09/23			
H				2220AS16 10-004	Bathroom	Base of shower	Shower base	Reinforced PVC - panels & cladding	Discounted material (not sampled)	2LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/09/23			
H				2220AS16 10-005	Bathroom	Behind toilet	Waste pipe	Reinforced plastic and resin composites	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/09/23			
H				2220AS16 10-008	Kitchen	Around worktop	Mastic	Bitumen mastic, caulking & putty	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/09/23			

\* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.