

30 Llys Ben Bowen Thomas, Gelligaled Road, Ystrad.				Survey Type >		Update Asbestos Survey		Initial Survey Date(s) >							11/04/2023							
2220AS1622				Register Type >		Final		Risk ratings							Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
A			E-35557/1-2	2220AS16 22-005	All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Positive asbestos sample	34SM	1	1	1	1	4	5	9	Carry out repairs	02/02/24		Kitchen and bathroom damp.	No*
G			E-35557/1-1	2220AS16 22-004	Kitchen	Under sink	Bitumen pad	Bitumen coatings on metal	Negative asbestos sample	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	11/04/23			
G			E-35557/1-3	2220AS16 22-006	Bathroom	Next to sink	Vertical boxing lining board	Insulating board	Negative asbestos sample	4LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	11/04/23			
H				2220AS16 22-001	Lounge	Floor	Green sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	18SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	11/04/23			
H				2220AS16 22-002	Kitchen	Floor	Grey sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	11/04/23			
H				2220AS16 22-003	Bathroom	Floor	Brown sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	5SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	11/04/23			
H				2220AS16 22-007	Bathroom	Behind toilet	Waste pipe	Reinforced plastic and resin composites	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	11/04/23			
H				2220AS16 22-008	Bathroom	Base of shower	Shower base	Reinforced PVC - panels & cladding	Discounted material (not sampled)	2LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	11/04/23			

\* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.