

| External and electrical cupboard - Llys Glanrhondda, High Street, Treorchy. | | | | | Survey Type > | | Update Asbestos Survey | | Initial Survey Date(s) > | | | | | | | 12/10/2023 | | | | | | | |
|-----------------------------------------------------------------------------|----------------------------|----------------------|---------|----------------|----------------------------|-------------------|------------------------|--------------------------------------------------------|--------------------------|--------------------------|------------------|-----------|----------------------|--------------------------------------------------------------|--------------------------------|-----------------------------------------------------------------------|-------------------------|-------------------------------------------------------------------------------------|-------------------------|------------------------|-------------------------------------------------------------|----------------|--|
| 2220AS1646 | | | | | Register Type > | | Final | | Risk ratings | | | | | | | Management Action | | | | | | | |
| Report Section | Extrapolated from Site Ref | UPRN (if applicable) | Lab Ref | Site Ref | Area or room | Position | Component description | Material | Asbestos ID | Extent / approx quantity | ** Accessibility | ** Damage | ** Surface treatment | Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite) | Total Material Risk rating "A" | Total Priority Risk rating "B" - Score breakdown available on request | Total Risk Rating "A+B" |  | Last date ACM inspected | Last date ACM modified | Note | Licensed work? | |
| C | | | | 2220AS1646-001 | Main roof | On roof | Slates | Cement - Fully comp flat sheet, tiles, slates & boards | Presumption | 100SM | 0 | 0 | 1 | 3 | 5 | 1 | 6 | Record, manage & monitor | 18/06/25 | | Too high to sample | No* | |
| E | | | | 2220AS1646-004 | Main roof | Soffits | Behind uPVC coverings | NA (no access) | No access (Presumption) | NA | NA | NA | NA | NA | NA | NA | NA | Re-evaluate if access obtained | 18/06/25 | | Too high to inspect | | |
| E | | | | 2220AS1646-005 | Within electrical cupboard | NA | NA | NA (no access) | No access (Presumption) | NA | NA | NA | NA | NA | NA | NA | NA | Re-evaluate if access obtained | 18/06/25 | | Could not get into electrical cupboard as no keys available | | |
| G | | PHH37701-1 | | 2220AS1646-002 | Electric cupboard | Underside of roof | Sarking felt | Bitumen roofing felts | Negative asbestos sample | 2SM | NA | NA | NA | NA | NA | NA | NA | No action not an ACM | 12/10/23 | | | | |
| G | | PHH37701-2 | | 2220AS1646-003 | Electric cupboard | Roof coverings | Slates | Cement - Fully comp flat sheet, tiles, slates & boards | Negative asbestos sample | 2SM | NA | NA | NA | NA | NA | NA | NA | No action not an ACM | 12/10/23 | | | | |

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.