

Flat 30 Maes Trisant, Talbot Green, Pontyclun.					Survey Type >		Management		Initial Survey Date(s) >							10/05/2024						
2220AS1682					Register Type >		Final		Risk ratings							Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
E				2220AS16 82-001	Hall, lounge and bedroom 1	Floor under carpets	No access	NA (no access)	No access (Presumption)	NA	NA	NA	NA	NA	NA	NA	NA	Re-evaluate if access obtained	10/05/24			
G			PHH41 753-1	2220AS16 82-008	Kitchen	Under sink	Bitumen pad	Bitumen coatings on metal	Negative asbestos sample	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	10/05/24			
H				2220AS16 82-002	Bathroom	Side of bath	Bath side panel	Cardboard	Discounted material (not sampled)	2LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	10/05/24			
H				2220AS16 82-003	Bathroom	Floor	Grey sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	10/05/24			
H				2220AS16 82-004	Bathroom	Behind toilet	Waste pipe	Reinforced plastic and resin composites	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	10/05/24			
H				2220AS16 82-005	Bathroom	Next to sink	Boxing	Cardboard	Discounted material (not sampled)	2SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	10/05/24			
H				2220AS16 82-006	Kitchen	Floor	Grey sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	10/05/24			
H				2220AS16 82-007	Kitchen	Around worktop	Mastic	Bitumen mastic, caulking & putty	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	10/05/24			

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.