

7 Llys Ben Bowen Thomas, Ystrad Pentre, Pentre.				Survey Type >			Management		Initial Survey Date(s) >							26/04/2024						
2220AS1686				Register Type >			Final		Risk ratings							Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
A			PHH41 395-3	2220AS16 86 -008	All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Positive asbestos sample	28SM	1	0	1	1	3	5	8	Record, manage & monitor	26/04/24			No*
G			PHH41 395-1	2220AS16 86 -002	Kitchen	Under sink	Bitumen pad	Bitumen coatings on metal	Negative asbestos sample	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/04/24			
G			PHH41 395-2	2220AS16 86 -007	Bathroom	Above sink	Boxing	Insulating board	Negative asbestos sample	1LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/04/24			
H				2220AS16 86 -001	Kitchen and hall	Floors	Brown sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	6SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/04/24			
H				2220AS16 86 -003	Bathroom	Floor	Grey sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/04/24			
H				2220AS16 86 -004	Bathroom	Side of bath	Bath side panel	Cardboard	Discounted material (not sampled)	2LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/04/24			
H				2220AS16 86 -005	Bathroom	Behind toilet	Waste pipe	Reinforced plastic and resin composites	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/04/24			
H				2220AS16 86 -006	Bathroom	Around sink	Mastic	Bitumen mastic, caulking & putty	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/04/24			

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.