

2 Trem y Mynydd, Taff Street, Treherbert.				Survey Type >			Management		Initial Survey Date(s) >							13/05/2024							
2220AS1687				Register Type >			Final		Risk ratings							Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			PHH41 682-1	2220AS16 87-002	Kitchen	Under sink	Bitumen pad	Bitumen coatings on metal	Negative asbestos sample	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/05/24				
G			PHH41 682-2	2220AS16 87-004	All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	50SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/05/24				
H				2220AS16 87-001	Lounge, hall, kitchen and cupboard	Floors	Brown sheet vinyls	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	28SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/05/24				
H				2220AS16 87-003	Kitchen	Within boiler	Gaskets	Textiles - Gaskets & washers	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/05/24				
H				2220AS16 87-005	Bathroom	Floor	Grey sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/05/24				
H				2220AS16 87-006	Bathroom	Behind toilet	Waste pipe	Reinforced plastic and resin composites	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/05/24				
H				2220AS16 87-007	Bathroom	Around sink	Mastic	Bitumen mastic, caulking & putty	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/05/24				

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.