

19 Llys Ben Bowen Thomas, Gelligaled Road, Ystrad, Pentre.				Survey Type >				Management				Initial Survey Date(s) >				25/04/2025						
2220AS1695				Register Type >				Final				Risk ratings				Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
A			PHH47 157-1	2220AS16 95-001	All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Positive asbestos sample	38SM	1	0	1	1	3	5	8	Record, manage & monitor	25/04/25			No*
G			PHH47 157-2	2220AS16 95-002	Bathroom and hall cupboard	Behind toilet	Boxing	Cement - Fully comp flat sheet, tiles, slates & boards	Negative asbestos sample	4LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	25/04/25			
H				2220AS16 95-003	Hall cupboard	Floor	Beige sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	2SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	25/04/25			
H				2220AS16 95-004	Hall and lounge	Floors	Wood effect sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	20SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	25/04/25			
H				2220AS16 95-005	Kitchen	Floor	Grey sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	25/04/25			
H				2220AS16 95-006	Kitchen	Undersink	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	25/04/25			
H				2220AS16 95-007	Bathroom	Floor	Blue sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	25/04/25			
H				2220AS16 95-008	Bathroom	Behind toilet	Waste pipe	Reinforced plastic and resin composites	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	25/04/25			

\* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.