

Kitchen - 23 Foel View Close, Llantwit Fardre, Pontypridd.				Survey Type >		Refurbishment		Initial Survey Date(s) >							01/10/2019								
2220AS175B				Register Type >		Final		Risk ratings							Management Action								
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"		Last date ACM inspected	Last date ACM modified	Note	Licensed work?	
G			00005/B1082-1	2220AS175B-002	Kitchen	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	8SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	01/10/19			Previously sampled as negative, please refer to 2220AS175-001	
G			PHH13180-1	2220AS175B-003	Kitchen	Under sink top and drainer	Bitumen pads	Bitumen coatings on metal	Negative asbestos sample	2No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	01/10/19				
G			PHH13180-2	2220AS175B-004	Kitchen	Along work top around sink	Mastic	Bitumen mastic, caulking & putty	Negative asbestos sample	4LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	01/10/19				
H				2220AS175B-001	Kitchen	Floor	Beige sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	8SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	01/10/19			Wood below vinyl	

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.