

Kitchen - 42 Hafod Wen, Tonyrefail, Porth.				Survey Type >		Refurbishment		Initial Survey Date(s) >							17/01/2019									
2220AS179A				Register Type >		Final		Risk ratings							Management Action									
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation		Last date ACM inspected	Last date ACM modified	Note	Licensed work?	
E				2220AS17:9A-002	Kitchen	Under ceramic tiles	No access	NA (no access)	No access (Presumption)	15SM	NA	NA	NA	NA	NA	NA	NA	Re-evaluate if access obtained		17/01/19				
G		00005-B1111-2		2220AS17:9A-001	Kitchen	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	15SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM		17/01/19		Previously sampled as negative, refer to 2220AS179-002		
H				2220AS17:9A-003	Kitchen	Within wall mounted boiler	Gaskets	Textiles - Gaskets & washers	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM		17/01/19		Vaillant		

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.