

8 Parry Street, Tylorstown, Frenedale.				Survey Type >			Management		Initial Survey Date(s) >						13/01/2011							
2220AS237															Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Risk ratings				Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
														Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"						
G			NGA30 45-1	2220AS23 7-001	GF - Kitchen	Underside sink top and drainer	Bitumen pads	Bitumen coatings on metal	Negative asbestos sample	1No	NA	NA	NA	NA	NA	NA	No action not an ACM	13/01/11				
G			NGA30 45-2	2220AS23 7-002	GF - All areas	Ceilings	'Artex' - Stipple'	Textured coatings & joint compound	Negative asbestos sample	40SM	NA	NA	NA	NA	NA	NA	No action not an ACM	13/01/11				
G			NGA30 45-3	2220AS23 7-003	FF - All areas	Ceilings	'Artex' - 'Stiple'	Textured coatings & joint compound	Negative asbestos sample	35SM	NA	NA	NA	NA	NA	NA	No action not an ACM	13/01/11				
G			NGA30 45-4	2220AS23 7-005	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Negative asbestos sample	40SM	NA	NA	NA	NA	NA	NA	No action not an ACM	13/01/11				
I				2220AS23 7-004	GF - Lounge	Within back boiler	Gaskets	Textiles - Gaskets & washers	Removed	1No	NA	NA	NA	NA	NA	NA	No action not an ACM	14/08/14			Boiler removed, new boiler now in under stairs cupboard	