

63 Scott Street, Tynewydd, Treorchy.						Survey Type >		Type 2		Initial Survey Date(s) >						17/12/2009						
2220AS26						Position	Component description	Material	Asbestos ID	Extent / approx quantity	Accessibility	Damage	Surface treatment	Risk ratings			Management Action					
Report Section	Extrapolated from Site Ref	UPRN	Lab Ref	Site Ref	Area or room									Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"	 Recommendation				Last date ACM inspected	Last date ACM modified
G		03SCO06300	91558/B484-1	2220AS26-001	Basement - Room 1. Ground and first floor - All rooms	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	76SM	NA	NA	NA	NA	NA	NA	No action not an ACM	17/12/09				
G		03SCO06300	91558/B484-2	2220AS26-002	Basement - Room 1	Floor	Brown vinyl tiles	PVC vinyl floor tiles & unbacked PVC flooring	Negative asbestos sample	16SM	NA	NA	NA	NA	NA	NA	No action not an ACM	17/12/09				
G		03SCO06300	91558/B484-3	2220AS26-005	Roof space	Under roof coverings	Sarking felt	Bitumen roofing felts	Negative asbestos sample	40SM	NA	NA	NA	NA	NA	NA	No action not an ACM	17/12/09				
G		03SCO06300	91558/B484-4	2220AS26-006	Ground floor - Kitchen	Underside sink top and drainer	Bitumen pad	Bitumen coatings on metal	Negative asbestos sample	1No	NA	NA	NA	NA	NA	NA	No action not an ACM	17/12/09				
H		03SCO06300		2220AS26-003	Ground floor - Kitchen	Floor	Blue vinyl sheet flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	12SM	NA	NA	NA	NA	NA	NA	No action not an ACM	17/12/09				
H		03SCO06300		2220AS26-004	First floor - Bathroom	Floor	Mauve vinyl sheet flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	No action not an ACM	17/12/09				