

41 Graig Wen, Maerdy, Ferndale.				Survey Type >			Management		Initial Survey Date(s) >						20/01/2011							
2220AS261															Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Risk ratings			 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?	
														Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"						
G			NGA31 24-1	2220AS26 1-001	GF - Kitchen	Underside sink top and drainer	Bitumen pads	Bitumen coatings on metal	Negative asbestos sample	2SM	NA	NA	NA	NA	NA	NA	No action not an ACM	20/01/11				
G			NGA31 24-2	2220AS26 1-002	GF - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	36SM	NA	NA	NA	NA	NA	NA	No action not an ACM	20/01/11				
G			NGA31 24-3	2220AS26 1-004	FF - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	36SM	NA	NA	NA	NA	NA	NA	No action not an ACM	20/01/11				
H				2220AS26 1-003	GF - Kitchen	Floor	White self stick vinyl tiles	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	14SM	NA	NA	NA	NA	NA	NA	No action not an ACM	20/01/11				
H				2220AS26 1-005	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	40SM	NA	NA	NA	NA	NA	NA	No action not an ACM	20/01/11				