

5 Lake Street, Ferndale.				Survey Type >			Management		Initial Survey Date(s) >							14/02/2011					
2220AS281																Management Action					
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Risk ratings			 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
														Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"					
G			NGA34 32-1	2220AS28 1-001	GF - Kitchen	Underside sink top	Bitumen pad	Bitumen coatings on metal	Negative asbestos sample	1No	NA	NA	NA	NA	NA	NA	No action not an ACM	14/02/11			
G			NGA34 32-2	2220AS28 1-002	GF - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	38SM	NA	NA	NA	NA	NA	NA	No action not an ACM	14/02/11			
G			NGA34 32-3	2220AS28 1-003	GF - Kitchen	Floor	Beige vinyl floor tile	PVC vinyl floor tiles & unbacked PVC flooring	Negative asbestos sample	12SM	NA	NA	NA	NA	NA	NA	No action not an ACM	14/02/11			
G			NGA34 32-4	2220AS28 1-004	FF - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	30SM	NA	NA	NA	NA	NA	NA	No action not an ACM	14/02/11			
H				2220AS28 1-005	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	50SM	NA	NA	NA	NA	NA	NA	No action not an ACM	14/02/11			