

Kitchen - 33 Hendrefadog Street, Tylorstown, Ferndale.				Survey Type >		Refurbishment		Initial Survey Date(s) >							13/06/2018								
2220AS295B				Register Type >		Final		Risk ratings							Management Action								
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
A			PHH65 97-2	2220AS29 5B-003	Kitchen	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Positive asbestos sample	12SM	NA	0	1	1	3	NA	NA	Remove	13/06/18			Can be left in place if not affected by works	No*
G			PHH65 97-1	2220AS29 5B-001	Kitchen	Under sink	Bitumen pad	Bitumen coatings on metal	Negative asbestos sample	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/06/18				
H				2220AS29 5B-002	Kitchen	Floor	Grey vinyl sheet	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	10SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/06/18				

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.