

50 Blaencwm Terrace, Treochy.						Survey Type >		Type 2		Initial Survey Date(s) >						14/12/2009					
2220AS3						Position	Component description	Material	Asbestos ID	Extent / approx quantity	Accessibility	Damage	Surface treatment	Risk ratings			Management Action				
Report Section	Extrapolated from Site Ref	UPRN	Lab Ref	Site Ref	Area or room									Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"	 Recommendation				Last date ACM inspected
G		03BLC0 5000	91558B /463-1	2220AS3-001	Kitchen	Under side sink top	Bitumen pad	Bitumen coatings on metal	Negative asbestos sample	1No	NA	NA	NA	NA	NA	NA	No action not an ACM	14/12/09			
G		03BLC0 5000	91558B /463-2	2220AS3-002	Hall, kitchen and lounge	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	31SM	NA	NA	NA	NA	NA	NA	No action not an ACM	14/12/09			
G		03BLC0 5000	91558B /463-3	2220AS3-004	First floor bedrooms 1 and 2, bathroom and landing	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	32SM	NA	NA	NA	NA	NA	NA	No action not an ACM	14/12/09			
G		03BLC0 5000	91558B /463-4	2220AS3-005	Roof space	Under side roof coverings	Sarking felt	Bitumen roofing felts	Negative asbestos sample	50SM	NA	NA	NA	NA	NA	NA	No action not an ACM	14/12/09			
H		03BLC0 5000		2220AS3-003	Kitchen and first floor bathroom	Floors	Grey vinyl sheet flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	14SM	NA	NA	NA	NA	NA	NA	No action not an ACM	14/12/09			