

72 North Road, Ferndale.					Survey Type >			Management		Initial Survey Date(s) >							25/02/2011				
2220AS306										Risk ratings							Management Action				
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"	 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
C				2220AS306-008	External	Roof covering	Slate	Cement - Fully comp flat sheet, tiles, slates & boards	Presumption	50SM	0	0	0	4	2	6	Record, manage & monitor	12/01/24		Too high to access safely	No*
G			NGA35 97-1	2220AS306-002	GF - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	44SM	NA	NA	NA	NA	NA	NA	No action not an ACM	25/02/11			
G			NGA35 97-2	2220AS306-003	GF - Hall, diner and understairs cupboard	Floors	Beige vinyl tiles	PVC vinyl floor tiles & unbacked PVC flooring	Negative asbestos sample	20SM	NA	NA	NA	NA	NA	NA	No action not an ACM	25/02/11			
G			NGA35 97-3	2220AS306-005	GF - Kitchen	Under sink	Bitumen pad	Bitumen coatings on metal	Negative asbestos sample	1No	NA	NA	NA	NA	NA	NA	No action not an ACM	25/02/11			
G			NGA35 97-4	2220AS306-006	FF - All areas except landing	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	40SM	NA	NA	NA	NA	NA	NA	No action not an ACM	25/02/11			
H				2220AS306-004	GF - Kitchen and FF - Bathroom	Floors	Lime sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	12SM	NA	NA	NA	NA	NA	NA	No action not an ACM	25/02/11			
H				2220AS306-007	FF - Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	50SM	NA	NA	NA	NA	NA	NA	No action not an ACM	25/02/11			
I				2220AS306-001	GF - Lounge	Within back boiler	Gaskets	Textiles - Gaskets & washers	Removed	Small Quants	NA	NA	NA	NA	NA	NA	No action not an ACM	31/07/13		Boiler removed (31/07/2013)	

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.