

Flat1 - 21 Llwynypia Road, Llwynypia, Tonypany.				Survey Type >			Management		Initial Survey Date(s) >							21/03/2011					
2220AS358																					
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Risk ratings			Management Action				
														Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"	 Recommendation				Last date ACM inspected
G			NGA39 51-1	2220AS35 8-001	All areas	Ceilings	'Artex' - 'Random'	Textured coatings & joint compound	Negative asbestos sample	32SM	NA	NA	NA	NA	NA	NA	No action not an ACM	21/03/11			
G			NGA39 51-2	2220AS35 8-002	Kitchen	Underside sink top	Bitumen pad	Bitumen coatings on metal	Negative asbestos sample	1No	NA	NA	NA	NA	NA	NA	No action not an ACM	21/03/11			
H				2220AS35 8-003	Kltchen	Floor	Beige sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	No action not an ACM	21/03/11			
H				2220AS35 8-004	Bathroom	Floor	Wood effect sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	No action not an ACM	21/03/11			

\* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.