

19 Fforch Close, Cemetery Road, Treorchy.				Survey Type >			Management		Initial Survey Date(s) >							23/03/2011					
2220AS364									Risk ratings							Management Action					
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
Recommendation																					
G			NGA40 26-1	2220AS36 4-001	GF - Lounge	Ceiling	'Artex' - 'Fan'	Textured coatings & joint compound	Negative asbestos sample	15SM	NA	NA	NA	NA	NA	NA	No action not an ACM	23/03/11			
G			NGA40 26-2	2220AS36 4-002	GF - Kitchen and hall	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	14SM	NA	NA	NA	NA	NA	NA	No action not an ACM	23/03/11			
G			NGA40 26-3	2220AS36 4-004	FF - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	30SM	NA	NA	NA	NA	NA	NA	No action not an ACM	23/03/11			
H				2220AS36 4-003	GF - Kitchen	Underside sink top	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	No action not an ACM	23/03/11			New kitchen
H				2220AS36 4-005	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	50SM	NA	NA	NA	NA	NA	NA	No action not an ACM	23/03/11			
H				2220AS36 4-006	External - Roof	Undercloak gable end and porch canopy	Lining board	Cement - Fully comp flat sheet, tiles, slates & boards	Discounted material (not sampled)	12LM	NA	NA	NA	NA	NA	NA	No action not an ACM	23/03/11			Non - Asbestos board