

Flat 14 St. Andrews Court, Church Street, Tonypanydy.				Survey Type >			Management		Initial Survey Date(s) >							17/03/2011					
2220AS371																					
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Risk ratings			Management Action				
														Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"	 Recommendation				Last date ACM inspected
G			NGA38 97-1	2220AS37 1-001	All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	36SM	NA	NA	NA	NA	NA	NA	No action not an ACM	17/03/11			
H				2220AS37 1-002	Kitchen	Under side of sink and drainer	Bitumen pads	Bitumen coatings on metal	Discounted material (not sampled)	2No	NA	NA	NA	NA	NA	NA	No action not an ACM	17/03/11			
H				2220AS37 1-003	Kitchen	Floor	Brown speckled vinyl sheet flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	6SM	NA	NA	NA	NA	NA	NA	No action not an ACM	17/03/11			
H				2220AS37 1-004	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	42SM	NA	NA	NA	NA	NA	NA	No action not an ACM	17/03/11			

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.