

Bathroom - 11 Swn Yr Afon, Dorothy Street, Gelli, Pentre.					Survey Type >		Refurbishment		Initial Survey Date(s) >							31/10/2017						
2220AS382A					Register Type >		Final		Risk ratings							Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			NGA40 08-2	2220AS38 2A-002	First floor - Bathroom	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	31/10/17		Previously sampled as negative, please refer to 2220AS382-002	
G			PHH34 53-1	2220AS38 2A-003	First floor - Bathroom	Bath panel	Lining board	Insulating board	Negative asbestos sample	1SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	31/10/17			
H				2220AS38 2A-001	First floor - Bathroom	Floor	Beige sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	31/10/17			
H				2220AS38 2A-004	First floor - Bathroom	Walls	Lining board	Insulating board	Discounted material (not sampled)	16SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	31/10/17		Plasterboard	

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.