

9 Carn y Celyn, Penygraig, Tonypanyd.				Survey Type >			Management		Initial Survey Date(s) >						25/03/2011							
2220AS428															Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Risk ratings				Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
														Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"						
G			NGA40 14-1	2220AS42 8-001	Kitchen	Underside sink top	Bitumen pad	Bitumen coatings on metal	Negative asbestos sample	1No	NA	NA	NA	NA	NA	NA	No action not an ACM	25/03/11				
G			NGA40 14-2	2220AS42 8-003	Hall, bathroom, bedroom 2 and kitchen	Ceilings	'Artex' - ' Stipple '	Textured coatings & joint compound	Negative asbestos sample	36SM	NA	NA	NA	NA	NA	NA	No action not an ACM	25/03/11				
G			NGA40 14-3	2220AS42 8-004	Lounge and bedroom 1	Ceilings	'Artex' - ' Comb '	Textured coatings & joint compound	Negative asbestos sample	27SM	NA	NA	NA	NA	NA	NA	No action not an ACM	25/03/11				
H				2220AS42 8-002	Bathroom and kitchen	Floors	Brown sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	20SM	NA	NA	NA	NA	NA	NA	No action not an ACM	25/03/11				
H				2220AS42 8-005	Roof space	Under roof covering	Sarking Felt	Bitumen roofing felts	Discounted material (not sampled)	50SM	NA	NA	NA	NA	NA	NA	No action not an ACM	25/03/11				