

16 Carn Y Celyn Close, Penygraig, Tonypanyd.				Survey Type >			Management		Initial Survey Date(s) >							25/03/2011					
2220AS432																Management Action					
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Risk ratings				Last date ACM inspected	Last date ACM modified	Note	Licensed work?
														Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"					
G			NGA40 17-1	2220AS43 2-001	Lounge	Ceilings	'Artex' - 'Comb'	Textured coatings & joint compound	Negative asbestos sample	16SM	NA	NA	NA	NA	NA	NA	No action not an ACM	25/03/11			
G			NGA40 17-2	2220AS43 2-002	Hall, kitchen, bathroom and bedroom	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	32SM	NA	NA	NA	NA	NA	NA	No action not an ACM	25/03/11			
G			NGA40 17-3	2220AS43 2-005	Kitchen	Under side of sink and drainer	Bitumen pad	Bitumen coatings on metal	Negative asbestos sample	1No	NA	NA	NA	NA	NA	NA	No action not an ACM	25/03/11			
H				2220AS43 2-003	Bathroom	Floor	Blue vinyl sheet flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	6SM	NA	NA	NA	NA	NA	NA	No action not an ACM	25/03/11			
H				2220AS43 2-004	Kitchen	Floor	Grey vinyl sheet flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	6SM	NA	NA	NA	NA	NA	NA	No action not an ACM	25/03/11			
H				2220AS43 2-006	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	60SM	NA	NA	NA	NA	NA	NA	No action not an ACM	25/03/11			
H				2220AS43 2-007	External - Porch roof	Under cloak	Lining board	Insulating board	Discounted material (not sampled)	1LM	NA	NA	NA	NA	NA	NA	No action not an ACM	25/03/11		Sampled negative as others in Carn Y Celyn Close	