

Kitchen - 33 Clos Ynysygrug, Trealaw Road, Trealaw, Tonypanydy.					Survey Type >		Refurbishment		Initial Survey Date(s) >							06/07/2016						
2220AS454A					Register Type >		Final		Risk ratings							Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			NGA40 30-1	2220AS45 4A-003	Kitchen	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	8SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	06/07/16		Previously sampled as negative, please refer to management survey 2220AS454-001.	
G			NGAR7 858-1	2220AS45 4A-005	Kitchen	Under ceramic tiles	Beige tiles and adhesive	PVC vinyl floor tiles & unbacked PVC flooring	Negative asbestos sample	8SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	06/07/16			
H				2220AS45 4A-001	Kitchen	Walls above worktops	Ceramic tiles	Other	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	06/07/16			
H				2220AS45 4A-002	Kitchen	Within wall mounted boiler	Gaskets	Textiles - Gaskets & washers	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	06/07/16			
H				2220AS45 4A-004	Kitchen	Floor under kitchen units	Wood effect vinyl sheet flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	06/07/16			

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.